

Project activity	Task	Who	Till when?
OUTPUT 1: Countries supported in development of “no regret” investment and non-investment measures to increase climate resilience and integrate these measures into RBMP and respective budgets			
WP1: Regional and Transboundary Cooperation			
1.1: Cooperation with international basin commissions and regional organizations			
1.2: Review of the current status of the implementation of DM plans and measures within RBMP according to EU WFD	Comments to the questionnaire sent to Elena	All partners	20.10.2013
	Agreements prepared and sent to partners	Sabina, RS	31.10.2013
	Final questionnaire will be sent to partners	Elena	1.11.2013
	Completed (draft version) questionnaires sent to Elena	All partners	15.12.2013
	Completed (final version) questionnaires sent to Elena	All partners	31.12.2013
1.3: Drought information exchange Platform	Implementation guide (requirements) will be sent to all partners	Gregor Gregorič	30.11.2013
WP2: National planning processes			
2.1: Guideline for Drought Management Plan			
2.2: National Consultation dialogues	Elena will prepare an action plan for Slovakia and send it to all partners	Elena	10.11.2013
	Elaboration of the action plan and time schedule for the national dialogues	all partners	30.11.2013
	to provide information about national framework climate services	Jose Camacho	now
	to organize at least one national dialogue	all CWP	15.12.2013

OUTPUT 2: Solutions in place for addressing critical water security challenges to enhance climate resilience of countries

WP5: Demonstration Projects

5.1: Drought management by agricultural practices and measures-increasing soil water holding capacity			
5.2: Assessment of drought impact on forest ecosystems	Training for partners in November, 2013 in Ljubljana		
5.3: Natural small water retention measures	Training in 28/29 October in Warszawa		28-29 October 2013
5.4: Drought Risk Management Scheme: a decision support system			
5.5: Policy oriented study on remote sensing agricultural drought monitoring methods			
5.6: Upgrading agricultural drought monitoring and forecasting: the case of Ukraine and Moldova			

OUTPUT 3: Knowledge and capacity developed for enhancing water security and climate resilience

WP6: capacity Development

6.1: Workshops	Next regional workshop (Ljubljana)		8-9 April, 2014
6.2: Training of trainers	Activity Leaders sent information about the training organized this year to Sabina	AL 5.1, 5.2, 5.3, 5.4, 5.5, 5.6	25.10.2013
	Trainings organized within each demonstration project	AL 5.1, 5.2, 5.3, 5.4, 5.5, 5.6	10.12.2013
6.3: Peer Review Group	PRG prepare first quarterly report	PRG members	31.12.2013

WP7: Knowledge and awareness

7.1: Good practice Compendium			
7.2: Rising awareness (dissemination activities)	send ideas for communication to Gergana	all	15.11.2013

OUTPUT 4: Operational GWP network working with strategic allies and stakeholders to integrate water security and climate resilience in the development process

WP8: Governance and Fundraising			
8.1: Improving fundraising capacity of CWP and RWP			
OTHER			
Other tasks	Meeting minutes prepared and sent to all	Sabina	31.10.2013